

WAVENEY, LOWER YARE & LOTHINGLAND IDB CAPITAL WORKS PROGRAMME 2022 – 2023

[Interactive Google Map Link](#)

SCH NO	Project Title	Project Description	Project Contact	Forecast Key Milestone Dates			Delivery Route	Forecast Spend 2022/23 £	Funding Source 2022/23	Total Project Forecast (All Years) £
				OBC Approval Date	Start Construction Date	Complete Construction Date				
Projects in Development (Studies Approved and Underway)										
03	Lower Waveney water level Management Improvements	14 Pumping station Replacements & Refurbishments	Giles Bloomfield	October 22	May 23	October 27	NGSA Framework (Jacobs, Contractor – tbc)	242,500	GiA	48,262,332
Projects in Delivery										
01	Benacre and Kessingland Flood Risk Management Scheme	Demolish old Pumping station and rebuild 2 new Pumping station and c3km of Embankment	Colin Beaumont	December 21	August 23	November 25	SCAPE Framework (Stantec, Contractor - tbc)	918,176	GiA	28,387,711
02	Norton & Raveningham Pumping Station Replacement	Demolish 2 old Pumping station and rebuild 1 new Pumping station	Adam Thurtle	December 21	October 22	November 23	NGSA Framework (Jacobs & BAM Nuttall)	2,901,386	GiA, Local Levy	6,258,879
Programme Total								4,062,062		82,908,922

*tbc – to be confirmed.

*GiA – Grant in Aid. Administered by the Environment Agency.

1. Projects in Development – During this phase, we undertake study work to produce the information required to support the Outline Business Case (OBC) that is submitted to the Environment Agency for Technical & Funding Approval. At this early stage information such as Milestones and Total Project Forecast, are subject to change as information associated with the project is refined.
2. Projects in Delivery – We move into this phase once the OBC has received Approval from the Environment Agency and funding is confirmed.
3. To request further information about schemes in Development please email Project.Development@wlma.org.uk, or contact Giles Bloomfield, Project Development Manager, on 07795 312628.

4. To request further information about schemes in Delivery please email Project.Delivery@wlma.org.uk, or contact Colin Beaumont, Project Delivery Engineer, on 07554 416857, or Adam Thurtle, Project Delivery Engineer, on 07881 262398.

KARI NASH
PROGRAMME MANAGER
JANUARY 2022